


SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – NOVEMBER 9, 2010
FACILITIES DEVELOPMENT PROJECTS

INDEX PAGE:

- 1) PROJECT FINANCIAL STATUS REPORT
- 2) MASTER BUILDING PROJECTS SCHEDULE




SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – NOVEMBER 9, 2010
FACILITIES DEVELOPMENT PROJECTS

TAB 1) PROJECT FINANCIAL STATUS REPORT

PROJECT FINANCIAL STATUS REPORT
 COUNTY BUILDING PROJECTS
 PREPARED BY DOUGLAS L CONWAY
 SCBOCC MEETING DATE NOVEMBER 09, 2010

LINE ITEM #	SQUARE FEET	% COMP	PROJECT DESCRIPTION	CIP	RECOMMENDED CIP ADJUSTMENT(S)	REVISED CIP TOTALS	PAYMENT TO DATE	ORIGINAL CONTRACT(S) AMOUNT	CHANGE ORDERS	ANTICIPATED FUTURE ITEMS	REVISED CONTRACT(S) AMOUNT	GAIN OR (LOSS)	COST PER SQ FT	PROJECT STATUS
			BUSHNELL CAMPUS RENOVATIONS :											
1	22,000	2%	JUDICIAL CENTER RENOVATIONS 1ST FL	\$3,236,111	\$0	\$3,236,111	\$72,020	\$74,520	\$0	\$3,161,591	\$3,236,111	\$0	\$147	SCHEMATIC DESIGN
2	11,916	7%	HISTORIC COURTHOUSE - 1ST FLOOR -- STATE ATTORNEY	\$1,308,577	\$0	\$1,308,577	\$90,335	\$132,216	\$0	\$1,176,361	\$1,308,577	\$0	\$109.82	DESIGN - CONSTRUCTION DOCUMENTS
3	16,000	1%	HISTORIC COURTHOUSE 2ND FLOOR	\$720,000	\$0	\$720,000	\$6,080	\$41,760	\$0	\$678,240	\$720,000	\$0	\$45	SCHEMATIC DESIGN
4	16,000	1%	HISTORIC COURTHOUSE 3RD FLOOR	\$720,000	\$0	\$720,000	\$6,825	\$43,506	\$0	\$676,494	\$720,000	(\$0)	\$45.00	DESIGN PHASE
5	45,000	1%	HISTORIC COURTHOUSE EXTERIOR ENVELOPE	\$500,000	\$0	\$500,000	\$6,150	\$6,450	\$0	\$493,550	\$500,000	\$0	\$11	DESIGN PHASE
6	5,000	60%	COURTHOUSE SECURITY VESTIBULE \ RESTROOMS AND SECURITY DOORS FOR BOTH FACILITIES	\$2,028,745	\$0	\$2,028,745	\$1,213,345	\$1,482,007	\$362,747	\$183,990	\$2,028,745	\$0	\$406	FINISH TRADES WORKING
	33,916		BUSHNELL CAMPUS RENOVATIONS TOTAL	\$8,513,433	\$0	\$8,513,433	\$1,394,755	\$1,780,459	\$362,747	\$6,370,226	\$8,513,433	\$0	\$251	
			JAIL EXPANSION PROJECT FACILITIES											CONTRACT CLOSE - OUT PHASE - 02 26 2010
			CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
7	29,335		IMMEDIATE NEEDS FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
8	19,052		180 BED HOUSING FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
9	5,521		KITCHEN FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
10	44,699		INTAKE AND RELEASE FACILITY											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
11	1,955		VIDEO VISITATION											CONTRACT DEFICIENCIES - CORRECTIVE ACTION PLAN
			EQUIP - VIDEO CARRELS - LAUNDRY & KITCHEN - BEDS											
			JAIL CONST. MGT FEE											
12			MAIN JAIL (1988) RENOVATIONS	\$1,500,000	\$0	\$1,500,000	\$30,499	\$160,541	\$0	\$1,339,459	\$1,500,000	\$0		MECH. ELEC. PLUMB & SECURITY DESIGN
13	45,599	73%	THE VILLAGES SUMTER COUNTY SERVICE CENTER & LIBRARY	\$8,000,000	\$0	\$8,000,000	\$5,842,885	\$6,210,128	\$15,930	\$1,773,942	\$8,000,000	(\$0)	\$175	TCO ISSUES 09 16 2010 - MOVED 1ST FL 09 17 2010
			FIRE STATION PROJECTS											
14	5,850	11%	FIRE & RESCUE STATION 31 AT WILDWOOD - RENOVATION	\$332,000	\$0	\$332,000	\$38,061	\$45,635	\$7,938	\$278,427	\$332,000	\$0	\$57	RE-DESIGN TO MEET BUDGET
15	5,355	11%	FIRE & RESCUE STATION 32 AT OXFORD - RENOVATION	\$352,000	\$0	\$352,000	\$39,286	\$47,268	\$851	\$303,881	\$352,000	(\$0)	\$66	RE-DESIGN TO MEET BUDGET
16	7,870	4%	FIRE & RESCUE STATION 22 AT WEST BUSHNELL - PROTOTYPE	\$1,131,453	\$0	\$1,131,453	\$49,778	\$1,119,266	\$12,187	\$0	\$1,131,453	(\$0)	\$144	AWARD CONTRACT 10 12 2010 TO ESB
17	7,870	7%	FIRE & RESCUE STATION 33 AT COLEMAN - PROTOTYPE	\$1,234,053	\$0	\$1,234,053	\$91,058	\$1,214,075	\$19,978	\$0	\$1,234,053	(\$0)	\$157	AWARD CONTRACT 10 12 2010 TO ESB
			FACILITIES MAINTENANCE PROJECTS											
			FEMA GROUNDHOG DAY GRANTS											
18		56%	LAKE PANASOFFKEE COMMUNITY CENTER - phase 1	\$36,000	\$12,000	\$48,000	\$27,000	\$33,887	\$0	\$14,113	\$48,000	\$0		CANCEL GRANT WITH STATE OF FLORIDA
19		15%	SHERIFF'S ADMINISTRATION OFFICE - BUSHNELL	\$22,034	\$7,345	\$29,379	\$4,500	\$4,500	\$0	\$24,879	\$29,379	\$0		AWARDED CONTRACT 09 14 2010
ERR		69%	BUSHNELL COMMUNITY CENTER	\$12,750	\$4,250	\$17,000	\$11,704	\$11,704	\$0	\$5,296	\$17,000	\$0		AWARDED CONTRACT 09 14 2010
ERR	ERR		PROJECT TOTALS	\$21,133,723	\$23,595	\$21,157,318	\$7,529,526	\$10,627,464	\$419,632	\$10,110,223	\$21,157,319	(\$1)		



SUMTER COUNTY BOARD OF COUNTY COMMISSIONERS
MEETING DATE – NOVEMBER 9, 2010
FACILITIES DEVELOPMENT PROJECTS

TAB 2) MASTER BUILDING PROJECTS SCHEDULE

ID	Task Name	Duration	Start	Finish	er 11		November 1		November 21		December 11	
					10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5
1												
2	JUDICIAL CENTER - RENOVATIONS 1ST FLOOR ONLY	1759 days	Wed 2/20/08	Fri 11/14/14								
3	✓ SPACE PROGRAM	75 days	Wed 2/20/08	Mon 6/2/08								
4	✓ EVALUATE EXISTING BUILDING	75 days	Wed 2/20/08	Mon 6/2/08								
5	✓ CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	225 days	Tue 6/3/08	Tue 5/19/09								
6	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS -	90 days	Mon 12/2/13	Fri 4/4/14								
7	BIDDING AND CONSTRUCTION PHASE	160 days	Mon 4/7/14	Fri 11/14/14								
8	HISTORIC COURTHOUSE RENOVATIONS 1ST FLOOR	951 days?	Mon 12/3/07	Fri 7/22/11								
9	✓ SPACE PROGRAM	40 days	Wed 2/20/08	Mon 4/14/08								
10	✓ EVALUATE EXISTING BUILDING	39 days	Wed 2/20/08	Fri 4/11/08								
11	✓ CONCEPTUAL DESIGN PHASE FOR OPTIONS & FEASIBILITY	37 days	Mon 3/31/08	Tue 5/20/08								
12	✓ SCBOCC APPROVAL OF FINAL DESIGN PHASE FEES	1 day	Tue 5/27/08	Tue 5/27/08								
13	FINAL DESIGN - CONSTRUCTION DRAWINGS & SPECIFICATIONS	535 days	Wed 5/28/08	Tue 6/15/10								
14	BIDDING PHASE	60 days	Mon 11/15/10	Fri 2/4/11								
15	CONSTRUCTION PHASE	120 days	Mon 2/7/11	Fri 7/22/11								
16		1 day?	Mon 12/3/07	Mon 12/3/07								
17	HISTORIC COURTHOUSE RENOVATIONS 2ND FLOOR	383 days	Mon 3/1/10	Wed 8/17/11								
18	DESIGN PHASE	188 days	Mon 3/1/10	Wed 11/17/10								
19	PERMIT	30 days	Thu 11/18/10	Wed 12/29/10								
20	BIDDING	45 days	Mon 11/15/10	Fri 1/14/11								
21	CONSTRUCTION PHASE (upon completion of the 1st floor)	150 days	Mon 1/17/11	Fri 8/12/11								
22	FACILITY SET-UP AND OCCUPANCY	3 days	Mon 8/15/11	Wed 8/17/11								
23												

Project: JUDICIAL SCHEDULE
Date: Wed 11/3/10

Task



Progress



Summary



External Tasks



Deadline



Split



Milestone



Project Summary




External Milestone



ID	Task Name	Duration	Start	Finish	October 11		November 1		November 21		December 11					
					10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	
24	HISTORIC COURTHOUSE RENOVATIONS 3RD FLOOR	383 days	Mon 3/1/10	Wed 8/17/11												
25	DESIGN PHASE	188 days	Mon 3/1/10	Wed 11/17/10												
26	PERMIT	30 days	Thu 11/18/10	Wed 12/29/10												
27	BIDDING	45 days	Mon 11/15/10	Fri 1/14/11												
28	CONSTRUCTION PHASE (upon completion of the 2nd floor)	150 days	Mon 1/17/11	Fri 8/12/11												
29	FACILITY AND OCCUPANCY	3 days	Mon 8/15/11	Wed 8/17/11												
30																
31	HISTORIC COURTHOUSE EXTERIOR BUILDING ENVELOP RENOVATIONS	383 days	Mon 3/1/10	Wed 8/17/11												
32	DESIGN PHASE	188 days	Mon 3/1/10	Wed 11/17/10												
33	PERMIT	30 days	Thu 11/18/10	Wed 12/29/10												
34	BIDDING	45 days	Mon 11/15/10	Fri 1/14/11												
35	CONSTRUCTION PHASE	150 days	Mon 1/17/11	Fri 8/12/11												
36	FACILITY	3 days	Mon 8/15/11	Wed 8/17/11												
37																
38	COURTHOUSE SECURITY VESTIBULE \ RESTROOMS AND SECURITY DOORS FOR BOTH FACILITIES	618 days	Tue 7/1/08	Thu 11/11/10												
39	✓ DESIGN PHASE	229 days	Tue 7/1/08	Fri 5/15/09												
40	✓ PERMIT	5 days	Mon 5/18/09	Fri 5/22/09												
41	✓ BIDDING	55 days	Wed 7/29/09	Tue 10/13/09												
42	CONSTRUCTION PHASE	260 days	Wed 11/4/09	Tue 11/2/10												
43	FACILITY SET-UP & OCCUPANCY	7 days	Wed 11/3/10	Thu 11/11/10												
44																
45	✓ JAIL EXPANSION PROJECT INCLUDES THE FOLLOWING FACILITIES: - CORRECTION ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11												
46																

Project: JUDICIAL SCHEDULE
Date: Wed 11/3/10

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External Milestone



Deadline



ID	Task Name	Duration	Start	Finish	October 11			November 1			November 21			December 11		
					10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	
47	IMMEDIATE NEEDS POD FACILITY	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
48	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
49	180 BED HOUSING FACILITY	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
50	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
51	KITCHEN FACILITY	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
52	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
53	INTAKE & RELEASE FACILITY	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
54	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
55	VIDEO VISITATION	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
56	CONTRACT DEFICIENCIES – CORRECTIVE ACTION PLAN	150 days	Mon 10/4/10	Fri 4/29/11	[Task bar]											
57																
58	1988 MAIN JAIL RENOVATION	391 days	Mon 1/18/10	Mon 7/18/11	[Task bar]											
59	RFP FOR A/E SERVICES	61 days	Mon 1/18/10	Mon 4/12/10	[Task bar]											
60	SCBOCC AWARD A/E CONTRACT	1 day	Tue 4/13/10	Tue 4/13/10	[Task bar]											
61	DESIGN PHASE	157 days	Wed 4/14/10	Thu 11/18/10	[Task bar]											
62	RFP FOR GENERAL CONTRACTOR	50 days	Mon 11/15/10	Fri 1/21/11	[Task bar]											
63	SCBOCC AWARD CONTRACT	1 day	Mon 1/24/11	Mon 1/24/11	[Task bar]											
64	CONSTRUCTION PHASE	120 days	Tue 1/25/11	Mon 7/11/11	[Task bar]											
65	FACILITY SET-UP AND OCCUPANCY	5 days	Tue 7/12/11	Mon 7/18/11	[Task bar]											
66																
67	THE VILLAGES SUMTER COUNTY SERVICE CENTER & LIBRARY FACILITY	610 days	Mon 5/26/08	Fri 9/24/10	[Task bar]											
68	PRELIM - STAFF PROGRAM	110 days	Mon 5/26/08	Fri 10/24/08	[Task bar]											
69	A/E RFP	52 days	Mon 2/16/09	Tue 4/28/09	[Task bar]											

Project: JUDICIAL SCHEDULE
Date: Wed 11/3/10

Task
Split



Progress
Milestone



Summary
Project Summary



External Tasks
External Milestone



Deadline



ID	Task Name	Duration	Start	Finish	er 11			November 1			November 21			December 11		
					10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	
70	A/E PROGRAM	15 days	Wed 4/29/09	Tue 5/19/09												
71	SECHEMATIC DESIGN	20 days	Wed 5/20/09	Tue 6/16/09												
72	DESIGN DEVELOPMENT	30 days	Wed 6/17/09	Tue 7/28/09												
73	CONSTRUCTION DRAWINGS AND SPECS	60 days	Wed 7/29/09	Tue 10/20/09												
74	PERMIT	15 days	Wed 10/21/09	Tue 11/10/09												
75	BIDDING	22 days	Fri 10/30/09	Tue 12/8/09												
76	CONSTRUCTION PHASE	190.5 days	Tue 12/8/09	Tue 8/31/10												
77	FACILITY SET-UP & OCCUPANCY PHASE 1	1 day	Fri 9/17/10	Fri 9/17/10												
78	OCCUPANCY PHASE 2	1 day	Fri 9/24/10	Fri 9/24/10												
79																
80	FIRE STATION # 22 BUSHNELL - PROTOTYPE	461 days	Tue 8/18/09	Tue 5/24/11												
81	RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09												
82	SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09												
83	A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09												
84	SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09												
85	STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09												
86	SCBOCC APPROVE CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09												
87	NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09												
88	DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10												
89	RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10												
90	SELECTION COMMITTEE REVIEW	5 days	Wed 6/2/10	Tue 6/8/10												
91	SCBOCC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10												
92	CONSTRUCTION PHASE	157 days	Wed 10/13/10	Thu 5/19/11												

Project: JUDICIAL SCHEDULE
Date: Wed 11/3/10

Task
Split



Progress
Milestone



Summary

Project Summary



External Tasks

External Milestone



Deadline



ID	Task Name	Duration	Start	Finish	October 11			November 1			November 21			December 11		
					10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	
93	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 5/20/11	Tue 5/24/11												
94																
95	FIRE STATION # 31 WILDWOOD - RENOVATION -- REDESIGN TO MEET BUDGET	476 days	Tue 8/18/09	Tue 6/14/11	[Thick black bar]											
96	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09												
97	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09												
98	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09												
99	✓ SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09												
100	✓ STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09												
101	✓ SCBOCC APPROVE A/E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09												
102	✓ NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09												
103	✓ DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10												
104	☒ RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10												
105	☒ SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10												
106	☒ SCBOCC CONTRACT APPROVAL	66 days	Tue 9/14/10	Tue 12/14/10	[Dotted bar]											
107	CONSTRUCTION PHASE	127 days	Wed 12/15/10	Thu 6/9/11												
108	FACILITY SET - UP AND OCCUPANCY	3 days	Fri 6/10/11	Tue 6/14/11												
109																
110	FIRE STATION # 32 OXFORD - RENOVATION - REDESIGN PHASE TO MEET BUDGET	606 days	Tue 8/18/09	Tue 12/13/11	[Thick black bar]											
111	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09												
112	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09												
113	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09												
114	✓ SCBOCC APPROVE NEGOTIATION	1 day	Tue 10/27/09	Tue 10/27/09												
115	✓ STAFF CONTRACT NEGOTIATIONS	5 days	Wed 10/28/09	Tue 11/3/09												

Project: JUDICIAL SCHEDULE
Date: Wed 11/3/10

Task: [Dotted bar] Progress: [Thick black bar] Summary: [Thick black bar with arrow] External Tasks: [Dotted bar] Deadline: [Down arrow]

Split: [Dotted bar] Milestone: [Diamond] Project Summary: [Thick black bar with arrow] External Milestone: [Diamond]

ID	Task Name	Duration	Start	Finish	October 11			November 1			November 21			December 11		
					10/17	10/24	10/31	11/7	11/14	11/21	11/28	12/5	12/12	12/19	12/26	
116	✓ SCBOCC APPROVE A/E CONTRACT	1 day	Tue 11/10/09	Tue 11/10/09												
117	✓ NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09												
118	✓ DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10												
119	📅 RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10												
120	📅 SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10												
121	📅 SCBOCC GC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10												
122	📅 CONSTRUCTION PHASE	127 days	Wed 6/15/11	Thu 12/8/11												
123	📅 FACILITY SET - UP AND OCCUPANCY	3 days	Fri 12/9/11	Tue 12/13/11												
124																
125	FIRE STATION # 33 - COLEMAN - PROTOTYPE	460 days	Tue 8/18/09	Mon 5/23/11												
126	✓ RFP FOR A/E SERVICES	35 days	Tue 8/18/09	Mon 10/5/09												
127	✓ SELECTION COMMITTEE REVIEW TO SHORT LIST	1 day	Tue 10/13/09	Tue 10/13/09												
128	✓ A/E PRESENTATIONS	1 day	Fri 10/23/09	Fri 10/23/09												
129	✓ SCBOCC APPROVE NEGOTIATION	5 days	Tue 10/27/09	Mon 11/2/09												
130	✓ STAFF CONTRACT NEGOTIATIONS	1 day	Wed 10/28/09	Wed 10/28/09												
131	✓ SCBOCC APPROVE A/E CONTRACT	1 day	Tue 10/12/10	Tue 10/12/10												
132	✓ NOTICE TO PROCEED	1 day	Wed 11/11/09	Wed 11/11/09												
133	✓ DESIGN PHASE	78 days	Thu 11/12/09	Mon 3/1/10												
134	✓ RFP PHASE FOR GENERAL CONTRACTOR	39 days	Thu 4/8/10	Tue 6/1/10												
135	✓ SELECTION COMMITTEE REVIEW	5 days	Mon 6/28/10	Fri 7/2/10												
136	✓ SCBOCC CONTRACT APPROVAL	1 day	Tue 10/12/10	Tue 10/12/10												
137	📅 CONSTRUCTION PHASE	154 days	Wed 10/13/10	Mon 5/16/11												
138	📅 FACILITY SET - UP AND OCCUPANCY	5 days	Tue 5/17/11	Mon 5/23/11												

Project: JUDICIAL SCHEDULE
Date: Wed 11/3/10

Task  Progress  Summary  External Tasks  Deadline 

Split  Milestone  Project Summary  External Milestone 