

Document 00530 - Change Order

No. 4

PROJECT: Morse Boulevard Phase 1, 1A, and 2 ITB#135-0-2009/AT
 DATE OF ISSUANCE: EFFECTIVE DATE:

OWNER: Sumter County Board of County Commissioners

ENGINEER'S Job No: 142109001, 142109003, and 142109004

CONTRACTOR:

ENGINEER: Kimley-Horn and Associates, Inc.

You are directed to make the following changes in the Contract Documents.

Description: Time Extension to Mill and Resurface

Attachments: (List documents supporting change):

CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIMES:
Original Contract Price \$ 985,703.13	Original Contract Times: 10 Days Substantial Completion: 100 Days Ready for final payment: 100 Days
Net changes from previous CO No. 1 to 3 \$ 12,150.00	Net change from previous CO No. to No. 21 days
Contract Price prior to this Change Order \$ 997,853.13	Contract Times prior to this Change Order Substantial Completion: 121 Days Ready for final payment: 121 Days
Net Increase/Decrease of this Change Order \$ 0.00	Net Increase of this Change Order 47 days
Contract Price with all approved Change Orders \$ 997,853.13	Contract Times with all approved Change Orders Substantial Completion: 168 Days Ready for final payment: 168 Days

RECOMMENDED:
 KIMLEY-HORN AND
 ASSOCIATES, INC.

APPROVED:
 BOARD OF CO. COMMISSIONERS

ACCEPTED:

By: [Signature]
 Engineer (Authorized Signature)

By: _____
 Owner (Authorized Signature)

By: [Signature]
 Contractor (Authorized Signature)


Date: 12/14/2009

Date: _____

Date: 12/14/09

ECCDC No. 1910-B-B

* SIGNED TO ALLOW BOARD ACTION ON PROPOSED
 REQUEST ONLY.



C. W. ROBERTS CONTRACTING, INC.



December 14, 2009

Mr. Richard V. Busche, P. E.
Kimley-Horn and Associates, Inc.
1321 SE 25th Loop, Suite 101
Ocala, FL 34471

RE: Morse Boulevard

SUBJ: Contract Time Extension

Mr. Busche:

C.W. Roberts Contracting, Inc. respectfully requests a contract time extension on the above-referenced project. This request is made in order to allow for the removal and replacement of asphalt that was incorrectly striped by our sub-contractor.

We regret that this issue has arisen, but are very willing to make all repairs necessary to the affected area. Second only to safety, delivering a quality product to Sumter County is of the utmost importance to this company.

Due to the holiday season and scheduling of equipment, we will not be able to make the repairs until January 2010 with an completion date of January 31, 2010. We honestly feel that with the Christmas season at hand, it would be ill-advised to attempt repairs and disrupt holiday traffic flow.

Once again we sincerely regret that this mistake occurred. Every effort will be made to correct this problem and deliver a product that all can be proud of. Thank you for your time and consideration in this matter, and please do not hesitate to call with any question or comments.

Sincerely,
C. W. ROBERTS CONTRACTING, INC.

Scott O'Neal
Estimator

SO/so

HOSFORD OFFICE:
P.O. BOX 188
HOSFORD, FLORIDA 32334
PHONE: (850) 379-8116
FAX: (850) 379-8188

FREEPORT OFFICE:
160 INDUSTRIAL PARK ROAD
FREEPORT, FLORIDA 32439
PHONE: (850) 835-3500
FAX: (850) 835-3519

WILDWOOD OFFICE:
4208 COUNTY ROAD 124-A
WILDWOOD, FLORIDA 34785
PHONE: (352) 330-2540
FAX: (352) 330-2609

PANAMA CITY OFFICE:
1603 BAY AVENUE
PANAMA CITY, FLORIDA 32405
PHONE: (850) 769-6640
FAX: (850) 769-7775